AUC
Alberta Utilities Commission

September 5, 2024 **Decision 29239-D01-2024**

Athill Tech Solution Ltd.
Suite 2500, 500 Fourth Avenue
Calgary, Alta. T2P 2V6

Attention: Yan Liu

9.97-Megawatt Natural Gas-Fired Power Plant Time Extension
Proceeding 29239
Application 29239-A001

Time extension

1. Athill Tech Solution Ltd., by Application 29239-A001, registered with the Alberta Utilities Commission on August 15, 2024, requested approval of a time extension to complete construction of a 9.97-megawatt natural gas-fired power plant, located approximately 10 kilometres southwest of the village of Carbon.

2. The proposed work is related to facilities previously approved by the Commission in Approval 28631-D01-2023,[1] where August 31, 2024, was stipulated as the completion date for the project.

3. Athill stated that construction has not commenced and will not commence prior to the completion date in the existing approval. Athill applied for industrial approval from Alberta Environment and Protected Areas in February 2024, which is currently in the public notice stage, and expects approval by the end of September 2024.

4. Athill expects to commence construction in October 2024 with an expected in-service date of December 2024. To allow for any further unforeseen delays, Athill requested a completion date of March 15, 2025.

5. Athill has provided information respecting the need, nature and the duration of the requested time extension. Based upon the information provided, Athill has demonstrated that the requested time extension is of a minor nature.

6. The Commission approves a time extension to March 15, 2025, for the completion of the power plant.

7. Approval 29239-D02-2024 is attached.

[1] Power Plant Approval 28631-D01-2023, Proceeding 28631, Application 28631-A001, November 23, 2023.

8. The Commission may, no later than 60 days from the date of this decision and without notice, correct typographical, spelling and calculation errors and other similar types of errors and post the corrected decision on its website.

Alberta Utilities Commission

(original signed by)

Rita Chan
Director - Power Plants, Facilities Division
On behalf of the Alberta Utilities Commission

Attachment